

Id	Nombre de tarea	Comienzo	Fin	Gantt Chart Timeline											
				abril 2009	julio 2009	octubre 2009	enero 2010	abril 2010	julio 2010	octubre 2010	enero 2011	abril 2011	julio 2011	octubre 2011	enero 2012
1	VVT2	lun 02/11/09	vie 30/12/11	VVT2											
2	Earth movement	lun 02/11/09	vie 12/02/10	Earth movement											
3	Structure	lun 15/02/10	mié 20/04/11	Structure											
4	Foundation	lun 15/02/10	vie 21/05/10	Foundation											
5	Technical floor	lun 22/02/10	vie 28/05/10	Technical floor											
6	Structure (Pillars and Floors)	lun 01/03/10	vie 19/11/10	Structure (Pillars and Floors)											
7	Masonry	lun 03/05/10	mié 20/04/11	Masonry											
8	Preframing of doors and windows	lun 03/05/10	vie 31/03/11	Preframing of doors and windows											
9	Building Exterior Coating	vie 21/05/10	vie 08/04/11	Building Exterior Coating											
10	Masonry detailed Exterior	mié 21/07/10	mié 20/04/11	Masonry detailed Exterior											
11	Technical installations	vie 11/06/10	jue 30/06/11	Technical installations											
12	Insulation and waterproof	vie 11/06/10	lun 31/01/11	Insulation and waterproof											
13	Plumbing Tubing	jue 01/07/10	vie 29/04/11	Plumbing Tubing											
14	Tubing Electricity, Television, telephone	jue 01/07/10	vie 29/04/11	Tubing Electricity, Television, telephone											
15	Pre- conduct casing Climatization	jue 01/07/10	vie 29/04/11	Pre- conduct casing Climatization											
16	Roofing, Tiles	mié 21/07/10	mié 09/02/11	Roofing, Tiles											
17	False ceilings and horizontal finishing	mar 21/09/10	lun 09/05/11	False ceilings and horizontal finishing											
18	Installation and Wiring Telecom	mar 21/09/10	lun 04/04/11	Installation and Wiring Telecom											
19	Interior walls finishing	lun 01/11/10	jue 30/06/11	Interior walls finishing											
20	Roof terraces tiling	lun 01/11/10	lun 02/05/11	Roof terraces tiling											
21	Finishing	mié 01/12/10	jue 01/12/11	Finishing											
22	Metal works, body grad	mié 01/12/10	mié 01/06/11	Metal works, body grad											
23	Bathrooms and kitchens ceramic tiling	lun 13/12/10	mar 12/07/11	Bathrooms and kitchens ceramic tiling											
24	Tiling for interiors and Terraces	mar 21/12/10	vie 19/08/11	Tiling for interiors and Terraces											
25	Aluminums doors and windows	vie 11/02/11	mié 31/08/11	Aluminums doors and windows											
26	Joinery, Doors, Cupboards, decorative elements	vie 11/02/11	mié 21/09/11	Joinery, Doors, Cupboards, decorative elements											
27	Installing Locks card door entry	vie 11/02/11	vie 01/07/11	Installing Locks card door entry											
28	Air Conditioning Installation	lun 11/07/11	vie 30/09/11	Air Conditioning Installation											
29	Installation Bathrooms equipments	lun 01/08/11	vie 07/10/11	Installation Bathrooms equipments											
30	Telecom system installation Wifi	jue 01/09/11	mié 05/10/11	Telecom system installation Wifi											
31	Interior Painting	lun 02/05/11	lun 31/10/11	Interior Painting											
32	Exterior Painting	lun 02/05/11	jue 20/10/11	Exterior Painting											
33	Kitchen Installation	lun 11/07/11	jue 10/11/11	Kitchen Installation											
34	Furniture Installation	jue 01/09/11	mié 23/11/11	Furniture Installation											
35	General cleaning apartments	mar 01/11/11	jue 01/12/11	General cleaning apartments											
36															
37	Infrastructure and Clubhouse	jue 11/02/10	vie 30/12/11	Infrastructure and Clubhouse											
38	Clubhouse	lun 22/03/10	mar 20/09/11	Clubhouse											
39	Network installation for sewerage and storm water	jue 11/02/10	vie 10/09/10	Network installation for sewerage and storm water											
40	Installation of power grids and Telecom	jue 11/02/10	lun 20/09/10	Installation of power grids and Telecom											
41	Installation of drinking water	jue 11/02/10	lun 20/09/10	Installation of drinking water											
42	Construction of Pools	lun 23/08/10	lun 10/10/11	Construction of Pools											
43	Pavements and roads	lun 02/05/11	vie 09/09/11	Pavements and roads											
44	Closing fence, roads and parking	mié 01/06/11	lun 10/10/11	Closing fence, roads and parking											
45	Networks watering gardens	mié 01/06/11	mar 20/09/11	Networks watering gardens											
46	Public equipments & exterior Lighting	mar 21/06/11	lun 22/08/11	Public equipments & exterior Lighting											
47	Playground Bowl	mar 21/06/11	lun 29/08/11	Playground Bowl											
48	Landscaping	mar 21/06/11	vie 18/11/11	Landscaping											
49	Exterior Painting	mar 21/06/11	mar 19/07/11	Exterior Painting											
50	Indications panels	mar 11/10/11	lun 31/10/11	Indications panels											
51	General cleaning	vie 21/10/11	jue 01/12/11	General cleaning											
52	Administrative Procedure First Occupation Certificate	jue 01/12/11	vie 30/12/11	Administrative Procedure First Occupation Certificate											

Proyecto: Planning Oasis VVT2 in
Fecha: mar 04/08/09

Tarea		Hito		Tarea resumida		Progreso resumido		Tareas externas		Agrupar por síntesis	
Progreso		Resumen		Hito resumido		División		Resumen del proyecto		Fecha límite	