

Id	Nombre de tarea	Duración	Comienzo	Fin	julio 2009	octubre 2009	enero 2010	abril 2010	julio 2010	octubre 2010	enero 2011	abril 2011	julio 2011	octubre 2011
1	VVT3	456 días	lun 02/11/09	lun 01/08/11	VVT3									
2	Earth movement	58 días	lun 02/11/09	mié 20/01/10	Earth movement									
3	Structure	261 días	lun 21/12/09	lun 20/12/10	Structure									
4	Foundation	72 días	lun 21/12/09	mar 30/03/10	Foundation									
5	Technical floor	64 días	lun 01/02/10	jue 29/04/10	Technical floor									
6	Structure (Pillars and Floors)	144 días	jue 11/02/10	mar 31/08/10	Structure (Pillars and Floors)									
7	Masonry	196 días	lun 22/03/10	lun 20/12/10	Masonry									
8	Preframing of doors and windows	182 días	lun 22/03/10	mar 30/11/10	Preframing of doors and windows									
9	Building Exterior Coating	181 días	lun 12/04/10	lun 20/12/10	Building Exterior Coating									
10	Masonry detailed Exterior	160 días	mar 11/05/10	lun 20/12/10	Masonry detailed Exterior									
11	Technical installations	210 días	vie 11/06/10	jue 31/03/11	Technical installations									
12	Insulation and waterproof	137 días	vie 11/06/10	lun 20/12/10	Insulation and waterproof									
13	Plumbing Tubing	132 días	jue 01/07/10	vie 31/12/10	Plumbing Tubing									
14	Tubing Electricity, Television, telephone	132 días	jue 01/07/10	vie 31/12/10	Tubing Electricity, Television, telephone									
15	Pre- conduct casing Climatization	132 días	jue 01/07/10	vie 31/12/10	Pre- conduct casing Climatization									
16	Roofing, Tiles	124 días	mié 21/07/10	lun 10/01/11	Roofing, Tiles									
17	False ceilings and horizontal finishing	124 días	lun 23/08/10	jue 10/02/11	False ceilings and horizontal finishing									
18	Installation and Wiring Telecom	109 días	mar 21/09/10	vie 18/02/11	Installation and Wiring Telecom									
19	Interior walls finishing	124 días	lun 11/10/10	jue 31/03/11	Interior walls finishing									
20	Roof terraces tiling	109 días	lun 01/11/10	jue 31/03/11	Roof terraces tiling									
21	Finishing	173 días	jue 11/11/10	lun 11/07/11	Finishing									
22	Metal works, body grad	78 días	jue 11/11/10	lun 28/02/11	Metal works, body grad									
23	Bathrooms and kitchens ceramic tiling	107 días	jue 11/11/10	vie 08/04/11	Bathrooms and kitchens ceramic tiling									
24	Tiling for interiors and Terraces	115 días	jue 11/11/10	mié 20/04/11	Tiling for interiors and Terraces									
25	Aluminums doors and windows	108 días	mié 01/12/10	vie 29/04/11	Aluminums doors and windows									
26	Joinery, Doors, Cupboards, decorative elements	100 días	lun 13/12/10	vie 29/04/11	Joinery, Doors, Cupboards, decorative elements									
27	Installing Locks card door entry	72 días	mar 11/01/11	mié 20/04/11	Installing Locks card door entry									
28	Air Conditioning Installation	49 días	mar 01/02/11	vie 08/04/11	Air Conditioning Installation									
29	Installation Bathrooms equipments	49 días	mar 01/02/11	vie 08/04/11	Installation Bathrooms equipments									
30	Telecom system installation Wifi	14 días	mar 01/03/11	vie 18/03/11	Telecom system installation Wifi									
31	Interior Painting	93 días	vie 21/01/11	mar 31/05/11	Interior Painting									
32	Exterior Painting	93 días	vie 21/01/11	mar 31/05/11	Exterior Painting									
33	Kitchen Installation	89 días	vie 11/02/11	mié 15/06/11	Kitchen Installation									
34	Furniture Installation	60 días	lun 11/04/11	vie 01/07/11	Furniture Installation									
35	General cleaning apartments	29 días	mié 01/06/11	lun 11/07/11	General cleaning apartments									
36														
37	Infrastructure and Clubhouse	383 días	jue 11/02/10	lun 01/08/11	Infrastructure and Clubhouse									
38	Clubhouse	334 días	jue 11/02/10	mar 24/05/11	Clubhouse									
39	Network installation for sewerage and storm water	122 días	jue 11/02/10	vie 30/07/10	Network installation for sewerage and storm water									
40	Installation of power grids and Telecom	122 días	jue 11/02/10	vie 30/07/10	Installation of power grids and Telecom									
41	Installation of drinking water	122 días	jue 11/02/10	vie 30/07/10	Installation of drinking water									
42	Construction of Pools	136 días	lun 23/08/10	lun 28/02/11	Construction of Pools									
43	Pavements and roads	71 días	lun 22/11/10	lun 28/02/11	Pavements and roads									
44	Closing fence, roads and parking	71 días	lun 22/11/10	lun 28/02/11	Closing fence, roads and parking									
45	Networks watering gardens	64 días	lun 13/12/10	jue 10/03/11	Networks watering gardens									
46	Public equipments & exterior Lighting	37 días	vie 11/02/11	lun 04/04/11	Public equipments & exterior Lighting									
47	Playground minigolf	37 días	vie 11/02/11	lun 04/04/11	Playground minigolf									
48	Landscaping	86 días	lun 21/02/11	lun 20/06/11	Landscaping									
49	Exterior Painting	21 días	lun 23/05/11	lun 20/06/11	Exterior Painting									
50	Indications panels	14 días	lun 23/05/11	jue 09/06/11	Indications panels									
51	General cleaning	30 días	lun 23/05/11	vie 01/07/11	General cleaning									
52	Administrative Procedure First Occupation Certificate	22 días	vie 01/07/11	lun 01/08/11	Administrative Procedure First Occupation Certificate									

Proyecto: Planning Oasis VVT3 in
Fecha: mar 04/08/09

Tarea
Progreso



Hito



Tarea resumida



Progreso resumido



Tareas externas



Agrupar por síntesis




Resumen



Hito resumido



División



Resumen del proyecto



Fecha límite

