



Id	Nombre de tarea	Comienzo	Fin	mayo 2009	julio 2009	septiembre 2009	noviembre 2009	enero 2010	marzo 2010	mayo 2010	julio 2010	septiembre 2010	noviembre 2010	enero 2011	marzo 2011	mayo 2011
1	RT5	jue 01/10/09	vie 01/04/11			RT5										
2	Structure	jue 01/10/09	vie 10/09/10			Structure										
3	Foundation	jue 01/10/09	mié 04/11/09			Foundation										
4	Technical floor	jue 01/10/09	jue 31/12/09			Technical floor										
5	Structure (Pillars and Floors)	lun 12/10/09	vie 09/04/10			Structure (Pillars and Floors)										
6	Masonry	vie 01/01/10	vie 10/09/10			Masonry										
7	Preframing of doors and windows	vie 01/01/10	mar 10/08/10			Preframing of doors and windows										
8	Building Exterior Coating	jue 21/01/10	mar 31/08/10			Building Exterior Coating										
9	Masonry detailed Exterior	jue 11/02/10	vie 10/09/10			Masonry detailed Exterior										
10	Technical installations	jue 11/02/10	mié 27/10/10			Technical installations										
11	Insulation and waterproof	jue 11/02/10	lun 20/09/10			Insulation and waterproof										
12	Plumbing Tubing	jue 11/02/10	lun 20/09/10			Plumbing Tubing										
13	Tubing Electricity, Television, telephone	jue 11/02/10	lun 20/09/10			Tubing Electricity, Television, telephone										
14	Pre- conduct casing Climatization	lun 01/03/10	jue 30/09/10			Pre- conduct casing Climatization										
15	Roofing, Tiles	lun 01/03/10	vie 08/10/10			Roofing, Tiles										
16	False ceilings and horizontal finishing	jue 01/04/10	jue 21/10/10			False ceilings and horizontal finishing										
17	Installation and Wiring Telecom	jue 01/04/10	mié 27/10/10			Installation and Wiring Telecom										
18	Interior walls finishing	jue 01/04/10	mié 04/08/10			Interior walls finishing										
19	Roof terraces tiling	lun 03/05/10	vie 09/07/10			Roof terraces tiling										
20	Finishing	vie 21/05/10	mar 15/03/11			Finishing										
21	Metal works, body grad	vie 21/05/10	vie 19/11/10			Metal works, body grad										
22	Bathrooms and kitchens ceramic tiling	vie 21/05/10	vie 19/11/10			Bathrooms and kitchens ceramic tiling										
23	Tiling for interiors and Terraces	vie 21/05/10	jue 02/12/10			Tiling for interiors and Terraces										
24	Aluminums doors and windows	lun 21/06/10	jue 09/12/10			Aluminums doors and windows										
25	Joinery, Doors, Cupboards, decorative eleme	jue 01/07/10	vie 31/12/10			Joinery, Doors, Cupboards, decorative elements										
26	Installing Locks card door entry	jue 01/07/10	jue 18/11/10			Installing Locks card door entry										
27	Air Conditioning Installation	mié 11/08/10	mar 02/11/10			Air Conditioning Installation										
28	Installation Bathrooms equipments	mié 11/08/10	mar 19/10/10			Installation Bathrooms equipments										
29	Telecom system installation Wifi	mié 11/08/10	mar 14/09/10			Telecom system installation Wifi										
30	Interior Painting	mié 11/08/10	mar 25/01/11			Interior Painting										
31	Exterior Painting	mié 11/08/10	mar 21/12/10			Exterior Painting										
32	Kitchen Installation	vie 01/10/10	mié 02/02/11			Kitchen Installation										
33	Furniture Installation	lun 13/12/10	vie 04/03/11			Furniture Installation										
34	General cleaning apartments	vie 11/02/11	mar 15/03/11			General cleaning apartments										
35																
36	Infrastructure and Clubhouse	jue 11/02/10	vie 01/04/11			Infrastructure and Clubhouse										
37	Clubhouse	lun 22/03/10	vie 04/03/11			Clubhouse										
38	Network installation for sewerage and storm v	jue 11/02/10	mié 16/06/10			Network installation for sewerage and storm water										
39	Installation of power grids and Telecom	jue 11/02/10	mié 26/05/10			Installation of power grids and Telecom										
40	Installation of drinking water	jue 11/02/10	mié 26/05/10			Installation of drinking water										
41	Construction of Pools	lun 23/08/10	vie 03/12/10			Construction of Pools										
42	Pavements and roads	lun 23/08/10	vie 29/10/10			Pavements and roads										
43	Closing fence, roads and parking	mar 21/09/10	lun 13/12/10			Closing fence, roads and parking										
44	Networks watering gardens	mar 21/09/10	lun 29/11/10			Networks watering gardens										
45	Public equipments & exterior Lighting	mar 21/09/10	lun 22/11/10			Public equipments & exterior Lighting										
46	Tennis court	jue 21/10/10	mié 22/12/10			Tennis court										
47	Landscaping	jue 21/10/10	mié 23/02/11			Landscaping										
48	Exterior Painting	mar 21/12/10	mar 18/01/11			Exterior Painting										
49	Indications panels	lun 03/01/11	vie 21/01/11			Indications panels										
50	General cleaning	lun 03/01/11	vie 11/02/11			General cleaning										
51	Administrative Procedure First Occupation Ce	jue 03/03/11	vie 01/04/11			Administrative Procedure First Occupation Certificate										

Proyecto: Planning Oasis 3 phase
Fecha: mar 04/08/09

Tarea  Progreso
División  Hito

 Resumen
 Resumen del proyecto

 Tareas externas
 Hito externo

 Fecha límite

